

CABINET FOR HEALTH AND FAMILY SERVICES  
 DEPARTMENT FOR PUBLIC HEALTH  
 ONSITE SEWAGE DISPOSAL SYSTEMS  
 SITE EVALUATION

181952

Nelson  
 County

1-347-17  
 Application No.

Owner's Name Danny Raiser

Lot Address Lot 35 Valley View Estates

Applicant's Name

Address (Meads Ln)

Evaluation Factors	Proposed System Area <u>(most of lot)</u>	Alternative Area 1 <u>Small plateau</u>
1. Topography (slope %)	4-6%	
2. Landscape Position	Side	
3. Soil Texture and Group	0-2 SL III 2-10 SCL III 10-42 Clay II	
4. Soil Structure	10" Massive	
5. Internal Soil Drainage	>42"	
6. Soil Depth (in.)	>42"	
7. Restrictive Horizons (in.)	massive @ 10"	one hole goes to 42"
8. Available Space	plenty of room for fill pad	
9. Overall Site Classification	S PS U	S PS U
10. Soil Series (if available)		

S = SUITABLE PS = PROVISIONALLY SUITABLE U = UNSUITABLE

11. List site and/or system modifications or alternatives required for site approval and the specific area selected for system installation:

Met Danny Raiser + Jackie Fyke (installer) w/ backhoe.  
\* Majority of lot is shallow to massive clay.  
\* Will require partial if not all fill + wait option.  
~~\* Not approved at this time.~~

FILLED OR DISTURBED SITES ONLY

12. Percolation Test Required: Yes  No

13. Percolation tester instructions: Test to be run in flagged area at depth of \_\_\_\_\_ in. Presoaking of test holes to be in accordance with Section 6. (4) ( ) Test measurements to be conducted in accordance with Section 6. (5) ( ).

Attach copy of application and site plan. Draw in evaluation areas and designate area selected for system installation (flagged area).

Date Requested \_\_\_\_\_ Start \_\_\_\_\_ A.M.  
 Date Completed 12-05-16 End \_\_\_\_\_ A.M.  
 \_\_\_\_\_ Time \_\_\_\_\_ P.M.

AM  
 Certified Inspector  
Nelson  
 County or District Health Department

CI-319  
 Cert. No.



Linc Trail District Health Department

181952

$\frac{1}{\text{O S E Y R}}$   $\frac{347}{\text{O S E Y R}}$   $\frac{17}{\text{O S E Y R}}$

$\frac{2}{\text{O S P Y R}}$

Lot 35


to Woodlawn Rd  
↑

⊕ massive 2"

⊕ massive @ 0"

⊕ 42"  
Small plateau

⊕ massive 10"



✓ SITE PLAN  
— PROPOSED SYSTEM  
— INSTALLED SYSTEM

DATE 12-05-16  
CI 319