

CABINET FOR HEALTH AND FAMILY SERVICES
 DEPARTMENT FOR PUBLIC HEALTH
 ONSITE SEWAGE DISPOSAL SYSTEMS
 SITE EVALUATION

181952

Nelson
 County

1-347-17
 Application No.

Owner's Name Danny Raiser Lot Address Lot 35 Valley View Estates

Applicant's Name _____ Address (Mack's Ln)

Evaluation Factors	Proposed System Area <i>(most of lot)</i>	Alternative Area 1 <i>Small plateau</i>
1. Topography (slope %)	4-6%	
2. Landscape Position	side	
3. Soil Texture and Group	0-2 SCL III 2-10 SCL III 10-42 Clay IV	
4. Soil Structure	10" Massive	
5. Internal Soil Drainage	>42"	
6. Soil Depth (in.)	>42"	
7. Restrictive Horizons (in.)	massive @ 10"	one hole good to 42"
8. Available Space	plenty of room for fill pad	
9. Overall Site Classification	S PS <u>U</u>	S PS U
10. Soil Series (if available)		

S = SUITABLE PS = PROVISIONALLY SUITABLE U = UNSUITABLE

11. List site and/or system modifications or alternatives required for site approval and the specific area selected for system installation:

Met Danny Raiser + Jackie Fogle (installer) w/ backhoe.
* Majority of lot is shallow to massive clay.
* Will require partial if not ~~not~~ all fill + wait option.
~~** Not approved at this time.~~

FILLED OR DISTURBED SITES ONLY

12. Percolation Test Required: Yes No

13. Percolation tester instructions: Test to be run in flagged area at depth of _____ in. Presoaking of test holes to be in accordance with Section 6. (4) () Test measurements to be conducted in accordance with Section 6. (5) ().

Attach copy of application and site plan. Draw in evaluation areas and designate area selected for system installation (flagged area).

Date Requested _____ Start _____ A.M.
 _____ Time _____ P.M.
 Date Completed 12-05-16 End _____ A.M.
 _____ Time _____ P.M.

[Signature] CI-319
 Certified Inspector Cert. No.
Nelson
 County or District Health Department



Linc Trail District Health Department

181932

$\frac{1}{\text{O S E Y R}}$ $\frac{347}{\text{O S E Y R}}$ $\frac{17}{\text{O S E Y R}}$

$\frac{2}{\text{O S P Y R}}$

Lot 35


to Woodlawn Rd

⊗ massive 2"

⊗ massive @ 0"

⊗ 42" Small plateau

⊗ massive 10"



✓ SITE PLAN
— PROPOSED SYSTEM
— INSTALLED SYSTEM

DATE 12-05-16
CI 319